

**Monthly Construction Summary Report
South Bay International Wastewater Treatment
Plant – Secondary Treatment Upgrade**

February 24, 2009



DDC Craters



DDC in Action, Import Material Stockpile in Background



DDC Impact

1. Overview
 - a. Contractor is installing temporary water connections and temporary power. Deep Dynamic Compaction (DDC) is continuing and is approximately 30% complete; a modification is in process for additional DDC area not covered by the plans. Fill material is being hauled and stockpiled into staging area on Monument Road. Additional staging area is being graded on west side of site for parking and equipment storage. Fencing is being erected on south perimeter of site.
2. Project Schedule
 - a. Notice to Proceed Signed November 24, 2008
 - b. Construction Duration 730 days
 - c. On site work began January 5, 2009
3. Project Financial Information
 - a. Award Amount \$87, 637, 816, pending additional amount for added DDC
4. Project Status
 - a. Contractor has resubmitted CPM schedule and it is in the process of being reviewed and approved.
 - b. Approximately 12 PCL personnel are on site.
 - c. The Government has responded to 22 Requests for Information (RFIs) and there are 6 RFIs outstanding.
 - d. Five submittals have been approved, 2 are outstanding.

- e. Construction Management Services contractor (Malcolm Pirnie, Inc) began work on February 13, 2009 and will provide on site inspection and offsite engineering services.
5. Site Conditions
 - a. Rainfall on February 7 and February 16 caused muddy conditions which required pumping of ponded water and movement of DDC equipment to another area.
 6. Key Events
 - a. None
 7. Detailed Project Schedule – Preliminary baseline schedule has been re-submitted and review and approval is pending.

