

**Monthly Construction Summary Report
South Bay International Wastewater Treatment
Plant – Secondary Treatment Upgrade**

June 24, 2009



Secondary Sedimentation Tanks Walls



Activated Sludge Tanks Wall Construction



Activated Sludge Tanks Construction



Secondary Sedimentation Tanks East End



Gravel Base for Dewatering System

1. Overview
 - a. Both tower cranes have been erected and are in operation. Internal tank walls are being poured on the south side of the SST structure. AST foundation slab and walls are under construction
2. Project Schedule
 - a. Notice to Proceed Signed November 24, 2008
 - b. Construction Duration 730 days
 - c. On site work began January 5, 2009
3. Project Financial Information
 - a. Award Amount \$87, 637, 816
 - b. Modification No. 1 - \$179,150
 - c. Modification No.2 - \$62,819
 - d. Modification No. 3- No cost change
 - e. Modification No. 4 – VE (\$151,380)
 - f. Modification No. 5 – VE (\$35,939)
4. Project Status
 - a. Approximately 22 PCL personnel are on site, 70 additional personnel have been hired in recent weeks.
 - b. PCL has submitted 311 Requests for Information (RFIs); approximately 90% have been answered: of 97 submittals, approximately 85 have been answered.
5. Site Conditions
 - a. Dry
6. Key Events
 - a. None

7. Detailed Project Schedule – Due to excusable Government delays from DDC and SPT modifications 1 and 2, the project was 74 days behind schedule. The Contractor has rearranged activities and modified activities to recoup some of the delay; at present approximately 52 days behind schedule. A time extension has not yet been issued. The latest schedule from the May progress update is shown on the attachment .pdf file.
8. WebCam – PCL has installed a webcam. Address of the website is <http://oxblue.com/pro/open/pcl/southbayinternationalwastewatertreatmentplant>