

**Monthly Construction Summary Report  
South Bay International Wastewater Treatment  
Plant – Secondary Treatment Upgrade  
August 24, 2009**



**Secondary Sedimentation Gallery/WAS/RAS Pump Station**



**Secondary Sedimentation Tanks Wall Construction**



**Tower Crane / East End AST Tanks**



**AST Tanks West End**



**SST Walls, East End**

1. Overview - (Progress Report From Week of Aug 13) - Continued forms and concrete for AST SOG. Continued rebar for AST walls. Began rebar for SST influent channel SOG. Continued rebar, forms and concrete for SST tank slabs. At the SST effluent gallery, continued forms and concrete for sludge hopper walls. Poured TWAS meter vault walls. Continued rebar, forms and concrete for O&M Building footings. Continued miscellaneous footing backfill. Began 18" and 24" storm drains.
2. Project Schedule
  - a. Notice to Proceed Signed November 24, 2008
  - b. Construction Duration 730 days
  - c. On site work began January 5, 2009
3. Project Financial Information
  - a. Award Amount \$87, 637, 816
  - b. Modification No. 1 - \$179,150
  - c. Modification No.2 - \$62,819
  - d. Modification No. 3- No cost change
  - e. Modification No. 4 – VE (\$151,380)

- f. Modification No. 5 – VE (\$35,939)
  - g. Modification No.6 – Cancelled
  - h. Modification No. 7 – No cost change
4. Project Status
- a. Approximately 22 PCL salary personnel are on site, 70 additional personnel have been hired.
  - b. PCL has submitted 371 Requests for Information (RFIs); approximately 90% have been answered: of 210 submittals, approximately 190 have been answered.
5. Site Conditions
- a. Dry
6. Key Events
- a. None
7. Detailed Project Schedule – Due to excusable Government delays from DDC and SPT modifications 1 and 2, the project is approximately 2 months behind schedule. The Contractor has rearranged activities and modified activities to recoup some of the delay. A time extension has not yet been issued, Contractor has submitted time impact analysis – currently under Government review. The latest schedule from the July progress update is shown on the attachment .pdf file. Current schedule identifies a March 7, 2011 completion date.
8. WebCam – PCL has installed a webcam. Address of the website is <http://oxblue.com/pro/open/pcl/southbayinternationalwastewatertreatmentplant>