



December 24, 2008

1. Overview
2. Project Schedule
  - a. Notice to Proceed Signed November 24, 2008
  - b. Construction Duration 730 days
3. Project Financial Information
  - a. Award Amount \$87, 637, 816
4. Project Status
  - a. Contractor submitted Health Safety and Environmental Plan on November 21, 2008. Government comments were provided on November 24, 2008
  - b. Contractor submitted sample QA/QC Plan on December 8, 2008. Preliminary comments were provided by Government on December 19, 2008.
  - c. Site visits were made on December 11, 2008 by Asco Services and W.W. Williams regarding emergency generator/switchgear configuration and on December 15, 2008 by Neal Electric regarding temporary power.
  - d. Negotiated contracts with major subcontractors and suppliers.
  - e. Assigned PCL personnel to project.
5. Site Conditions
  - a. Preliminary mobilization activities initiated
6. Key Events
  - a. None
7. Detailed Project Schedule - Baseline schedule pending