

**Monthly Construction Summary Report
South Bay International Wastewater Treatment
Plant – Secondary Treatment Upgrade**

January 24, 2009





1. Overview
 - a. Contractor has completed preliminary site work, temporary utilities are in the process of being secured, Deep Dynamic Compaction work is in planning stage.
2. Project Schedule
 - a. Notice to Proceed Signed November 24, 2008
 - b. Construction Duration 730 days
 - c. On site work began January 5, 2009
3. Project Financial Information
 - a. Award Amount \$87, 637, 816
4. Project Status
 - a. Contractor submitted preliminary initial CPM schedule and schedule of submittals on January 12. Schedule returned to contractor on January 16 to provide more details.
 - b. Construction trailers have been set, contractor is working on finalizing utility connections.
 - c. Contractor provided densification submittal on January 21.
 - d. Approximately 10 PCL personnel are on site.
5. Site Conditions
 - a. Preliminary mobilization activities initiated; site has been cleared and grubbed, silt fence has been erected, densification subcontractor has mobilized and is on site.
6. Key Events
 - a. None
7. Detailed Project Schedule – Preliminary baseline scheduled has been submitted but approval is pending re-submittal.

